

**Rc. No.4199/2006/J5**  
**Dated: -12-2006.**

**Collector's Office,**  
**Nagapattinam.**

**Issues discussed during the NGOs Review Meeting on 11-12-2006**

The District Collector, Nagapattinam conducted the review meeting. The following Officers and NGOs have attended the meeting.

1. Special Tahsildar, (Land Acquisition), Nagapattinam / Mayiladuthurai.
2. Block Development Officers, Kollidam / Nagapattinam / Keelaiyur / Thalainayar / Sembanarkoil.
3. Executive Officer, Vedaranyam Municipality.
4. Assistant Executive Engineer, Vedaranyam Municipality.
5. Assistant Executive Engineer, (South) TNEB, Nagapattinam.
6. Assistant Executive Engineer, (O&M), TNEB, Sirkali.
7. Junior Engineer, Nagapattinam Municipality.
8. Junior Engineer, TDIU, Nagapattinam.
9. NGOs and NCRC Representatives.

The list of Officers / NGOs who did not attend the meeting.

1. Executive Engineer, PWD, (Buildings) Nagapattinam.
2. Executive Engineer, TDIU, Nagapattinam.
3. Executive Engineer, TWAD, RWS Division, Nagapattinam.
4. Executive Engineer, TWAD, Urban Division, Thiruvarur.
5. Executive Engineer, Agricultural Engineering Dept., Nagapattinam.
6. Executive Officer, Town Panchayat, Vailankanni / Tharangambadi.
7. Asst. Executive Engineer, O&M, TNEB, Tharangambadi.
8. Block Development Officer, Vedaranyam and Thirumarugal.
9. The following non-started and construction is under progress NGOs did not attend the meeting – Care Plan, Chattisgarh Housing Board, Seva Bharathi, CSI, Rotary, World Vision, YMCA.

NGO	Habitation	Problem	Department / Official Responsible	Action taken
BUILD	Chandrapadi	Shifting of HT Line	TNEB	Cheque issued. Work under progress.
CARE India	Madavamedu	All 36 new and 82 in-situ houses not yet started.	CARE India / BDO, Sembai	After the completion of approach road construction work will be started.
CASA	Thoduvai	Acquisition of 4 acres of land	S.T. (L.A), Myl.	Registration will be on Wednesday. Approach Road work finished.
CEE South	Kodiyampalayam	Approach road	BDO/Kollidam	Next week will be completed.
		Applications for EB connections to the new locations.	TNEB	Estimate submitted.
DPG	Vanavanmahadevi & Kameswaram	Layout preparation and ground work.	DPG	Layout submitted for all 59.
	Vizhunthamavadi South	Steet light	TNEB	Fresh issue.
	Vanavanmahadevi	Land Registration	ST (L.A)	Land handed over to DPG.
Lutheran World Service	Thirumullaivasal	Approach Road	BDO/Kollidam	Under progress.
Mata	Sambathottam	Land for 103 houses.	S.T (L.A), NGT	Land was finalized. Registration will be in a week. DRO will inspect the site.
	Panangudi-1 (Mela Vanjore)	Approach Road	BDO, Thirumarugal	Under progress.

Mata	Sambathottam	Basic Amenities (Sewage treatment plant and pipelines, Water supply, Electrification and Streetlights, Approach road)	TWAD, TNEB, Municipal Commissioner, NGT	TWAD – deadline 31.12.2006 TNEB – Applications to be handed over by Mata. Linkage road will be formed in a week. Water logging. Instructed the Municipal Commissioner to visit the spot.
	Petrol Bunk Opposite Pandagasalai, Manalmedu	Basic Amenities (Sewage treatment plant, Approach and Internal Roads, Land filling)	Municipal Commissioner, NGT	TWAD – approval from Govt.
Rajiv Gandhi Trust Absent	Neithal Nagar	Temporary Street light connections.	Rajiv Gandhi Trust	Instruction given to pay the amount towards the street light connection.
		Approach road to site	Municipal Commissioner, NGT	Instructed to visit the spot and report.
RCPDS Absent	Ambedhkar Nagar North	Land filling	Municipal Commissioner, NGT	Only front portion was filled for laying approach road. Instruction given to fulfill the land as per MoU.
REAL Plan Absent	Chandrapadi (70 new houses) & Pudupalli (30 in-situ houses, Manalmedu (Vizhunthamavadi 32 in-situ houses)	For Pudupalli and Manalmedu beneficiaries list is to be given by the NGO for approval.	REAL Plan	No action.
	Chandrapadi	Approach Road	BDO, Sembai	Under progress. Same approach road to REAL & UELCI. It will be completed within 2 days.
	Nambiyar Nagar	Stability Certificate for School Building	DIU	No action taken for a month.
	Sangilikuppam	EB Connections	REAL plan	Instruction given to the NGO to give the application.
Seva Bharathi (Absent)	Keechankuppam (Boat Yard)	552 non started houses.	Seva Bharathi	On Monday this issue will be discussed.
SEVAI	Poompuhar	Beneficiaries verification	NCRC	Wednesday will finalize.
	Poompuhar, Cooks Nagar	163 houses not started.	SEVAI	Assured that after the rainy season the work will be started.
SPEECH Absent	Panangudi	Approach road.	BDO, Thirumarugal	-
SIFFS Absent	Chinnangudi Chinnangudi Sathangudi Sathangudi <b>Total</b>	94 new houses 229 in-situ houses 200 new houses. 348 in-situ houses. <b>871 houses non started.</b>	SIFFS	After the rainy season work will be started.
		Internal roads damaged and water logging in the site.	BDO/Sembai.	Instruction given to inspect the spot.
	Sathangudi	Additional land for 200 houses	ST / LA	Land available. People refused that land. Instruction given ST(LA) to convince the people.
		Approach Road	EO/Tharangambadi.	Estimate sanctioned.

SOS	Pudukuppam	44 non started houses	SOS	After the rainy season work will be started.
SST	Kizhamoovarkarai-2	40 non started houses	SST	After the rainy season work will be started.
TMSSS	Vailankanni (pookaratheru)	Dozer required for compacting the road	Agriculture Engineering, TMSSS, EO, Velankanni.	Bill is pending with Collectorate. Issue will be discussed on Monday.
	Kollitheevu,	Approach road issues. (Laying in Sellur and compacting with road roller in other places.)	BDO/Vdm,	Within 4 <sup>th</sup> Dec. work will be completed.
	Andanapettai,		BDO/Ngt	Under progress.
	Mottandithoppu		BDO/Vdm.	Under progress.
	Sellur		BDO/NGT	Internal road under progress.
	Arcottuthurai, Chavadikuppam, Andanapettai & Sellur	Land filling work	Municipality/Vdm.	Proposal sent to CMA for approval. Approval awaited.
	Arcottuthurai	Deletion of 5 beneficiaries, because of non relinquishment of existing lands – Details to be furnished.	TMSSS	After the construction is over will be given. Beneficiaries list to be submitted on Wednesday.
Arcottuthurai	Complaints from the public on shelter quality (Un-qualified Contractors, raw materials of poor quality improper mixing and improper watering, sand should be changed, For weathering tiles should be laid)	TMSSS	Instructions given to NGO to improve the quality. Before next week, inspection by the Shelter Advisory Group.	
TMSSS	Arcottuthurai, Kollitheevu, Palpannaichery (BSNL), Vailankanni (Pookaratheru)	4 houses 5 houses 40 houses  143 houses <b>(197 non started houses)</b>	TMSSS / ST (LA)	Land to be handed over tomorrow.
TRC	Rolling Mill	Pipe line should laid to avoid water logging.	TWAD	Instructed to visit the spot and solve the problem.
UELCI	Chandrapadi	Approach road	BDO / Sembai	Under progress.
Volontariat	Kodiyakkadu	Strengthening of already existing 3 phase line, extending the poles upto the desalination plant and erecting additional Transformer for desalination plant.	TNEB / Volontariat	Estimate sent to CE / Trichy sanction awaited from CE/Trichy.
	Kodiyampalayam	Strengthening of already existing 3 phase line and already existing Transformer for desalination plant.	TNEB / Volontariat	NGO should give the application to TNEB.
	Chinnoorpettai	Building Plan approval for Net Mending Hall	E.E., PWD (Buildings)	Rectification.

Word & Deed	Vanagiri	30 non started houses	Word & Deed / BDO/Sirkali	Temporary Shelters occupation.
-------------	----------	-----------------------	---------------------------	--------------------------------

**General Instructions:**

- \* Due to the Govt. pressure all the NGOs. are requested to complete the construction work as early as possible and make necessary arrangements.
- \* Beneficiaries list should be finalized in a week. (Action by concerned Tahsildars)
- \* A.E.E., TNEB mentioned that once 50% of work is completed then necessary fees can be remitted to EB for laying transformers. (Action by concerned BDOs.)
- \* Weathering course should be included in all the houses as referred in the last review meeting.
- \* All the houses should be insured for a minimum period of 10 years in the name of beneficiaries.
- \* The houses should not be allotted to the beneficiaries before the verification work completed by the Special Team formed by the District Collector. The NCRC should organize for proper coordination among the NGOs. The special team formed by the District Administration for the verification of beneficiaries should scrupulously work and enlist only the genuine beneficiaries. If any in-eligible beneficiary is included, then the team officials will be made personally responsible. Each page of list of beneficiaries should also be certified by NGO and NCRC as instructed in Collector's Proceedings Rc. No.58828/2005/J5, dated 24.08.2006 ( a copy of which is circulated to all NGOs / NCRC in the meeting)
- \* The Union Engineers should prepare the estimates for land filling wherever required. The list of habitations is available with PO, DRDA and SDC (L.A) (**Action by all Union Engineers**)
- \* The ADB Engineers and BDOs should inspect the house site construction in their jurisdiction atleast once in a week.. (**Action by ADB Engineers**)
- \* **Basic Amenities works should be undertaken in synchronization with the houses construction works (All BDOs, E.Os, Municipal Commissioners, E.E./ TDIU., E.E/TWAD, E.E./TNEB and PO/DRDA.)**

The Special Dy. Collector ( L.A ) insisted that all NGOs to concentrate more on non-started items and also to show adequate progress in other stages of construction in the coming weeks.

**The next review meeting will be conducted on later.**

**District Collector,  
Nagapattinam.**

1. The Executive Engineer, TWAD Board, RWS Division, Nagapattinam.
2. The Executive Engineer, TWAD, Urban Division, Thiruvarur.
3. The Superintending Engineer, TNEB, Nagapattinam.
4. The Executive Engineer, TDIU – RD, Nagapattinam.
5. The Municipal Commissioners, Nagapattinam / Vedaranyam Municipalities.
6. The Executive Officers, Tharangambadi / Veilankanni Town Panchayats.
7. The Block Development Officers, Nagapattinam / Thalainayar / Keelaiyur / Thirumarugal, Vedaranyam / Sembanarkoil / Sirali / Kollidam.
8. All NGOs concerned, Nagapattinam District – Through e-mail.
9. The NCRC, Nagapattinam– Through e-mail.

Copy to: PC to Collector, Camp Office.