

Minutes of Shelter Review Meeting

Date : 23rd June 2006 (Friday)
Time : 4.45:00 pm to 6:00 pm
Venue : Main Conference Hall, Collectorate, Nagapattinam.

Towards assessing the progress of permanent shelter construction, a review meeting was called at the Collectorate on 23rd June 2006.. Mr. Veda Pothagam Arul Singh, Executive Engineer reviewed the meeting. The excerpts of the meeting:

RCPDS, Ambedkar Nagar: RCPDS stated that since the allotted area is low lying, the start of construction is getting delayed. The NGO reported that the approach road to the site is damaged.

TMSSS, Ariyanattutheru: Land for 225 houses out of 250 has been allotted here. The remaining 7 houses out of the 225, TMSSS promised to start in a week's time.

TMSSS, Arcottuthurai: TMSSS reported that for the 6 houses which have not been started, land has not been yet allotted. The other houses are in progress.

UELCI, Chandrapadi: For the 91 houses allotted here, no progress has been made. The site engineer reported that materials for construction have not reached the site.

BUILD, Chandrapadi: 59 houses out of 75 allotted have been reported to be in progress. The NGO complained about the approach road and the land owner not evacuating the construction site. The EE asked the NGO to write the problem in black and white and give to the collectorate.

REAL, Chandrapadi: For the 61 allotted, no work has been started as the MoU with the government has not been signed yet.

TMSSS, Chavadikuppam: As all the 114 allotted houses are in progress, the work is supposed to be completed in 20 days.

EFFICOR, Chinnamanikkampangu: The NGO reported having completed the lay-out for the 23 allotted in-situ houses. The earth work was reported to be started by 24th June.

SIFFS, Chinnangudi: SIFFS construction is in progress for 45 houses out of 477.

PCI, Kameswaram: 36 houses out of the 50 allotted are yet to start the work. The NGO promised to start the work at the earliest as they face problems with huge sand dunes on the site.

SIFFS, Karantheru: SIFFS reported to mend the approach road to the site, which was promised to be done by the government.

SEVA Bharthi, Keechankuppam: The NGO promised to start the work in August after levelling the site.

TMSSS, Kollitheevu: Works for the allotted 80 houses have not been started. The NGO reported that it is waiting for the completion of road from Arcottuthurai to Kollitheevu. And it requested the government to take up the work.

CEE South, Kodyampalayam: Construction works for 40 out of 161 houses are yet to be started. The rest are in various stages of progress.

CASA, Koozhayar: The NGO promised to start work in a week's time after repairing the approach road.

CARE, Kottaimedu: REAL informed that the 165 houses allotted here have been given to CARE and the works have been initiated.

EFFICOR, Kuttiyandiyur: The NGO promised to start the work on 24th and 26th in Manikampangu and Sathangudi respectively.

TMSSS, Mottandithoppu: The NGO reported that they have been allotted 74 houses as against the 64 in the previous list. The works for the 47 houses that are remaining would be started in the first week of July.

BITsunmai, Naluedapathi: It has made progress in 29 out of 34 in-situ houses. Out of these 29, 16 are in low lying area. The work would start on 29th June as the earth filling work has been almost completed.

TMSSS, Mahalakshmi Nagar: The NGO reported to start the work for the 75 houses on 26th June. The rest of the 25 houses would start mid July.

AREDS, Thideerkuppam: AREDS has made progress in all the 46 allotted houses.

CARE, Pazhayar: 200 houses out of the 1079 allotted need to be started. The NGO reported land problems in the site of construction.

CASA, Perumalpettai: CASA has progressed in 122 houses out of the 275 allotted. It reported having completed basement level works for all the houses in a month.

OXFAM, Pillai Colony: The NGO has made progress in two houses. The rest of the 24 houses would be started shortly.

SEVAI, Poompuhar: The NGO's construction is in progress in 173 houses out of the 500 allotted.

GGF, Poompuhar: The NGO was not present for the meeting. The site engineer reported that there is no work going on in the site.

SOS, Pudukuppam: The NGO reported that the site for the 40 houses is in low lying area.

EFICOR, Pudupettai: The NGO reported to start the works for the remaining 122 houses by 15th July.

CASA, Pushpavanam: Out of the 147 in-situ houses; 18 have been completed; 20 houses are yet to be started. The remaining are in various levels of progress.

SIFFS, Sathangudi: Out of the total 705 houses, land for 545 has been allotted for new construction.

World Vision, Nambiyar Nagar: For the total allotment of 892 houses, land for 552 has been allotted. Out of these, 471 are in progress. The 81 would be started in the first week of July.

REAL, Nalliyanthottam: REAL promised to start work on 6th July for the 19 houses that have not been started.

SEVAI, Cooks Road: SEVAI has completed 29 houses out of the 107 allotted. The remaining were reported to be started in a week's time.

YMCA, MGR Nagar: It has to take up works for 23 houses out of the 100 allotted.

PDA, Seruthur: PDA has completed 150 houses in the site out of the 434 allotted.

MATHA, Thideerkuppam: It was informed that MATHA was constructing 481 houses here, instead of the 300 which was in the list earlier.

TRC, Thideerkuppam: TRC has completed 60 houses out of the 69 allotted.

World Vision, Akkarapettai: A total of 400 have been signed in the MoU. As of now, World Vision is planning to construct 200 houses.

Lutheran, Thirumullaivasal: The NGO has progressed in 174 in-situ houses out of 183 and 144 out of 349 new houses.

CASA, Thoduvai: CASA has made progress in 190 houses out of the 470 allotted. It reported that the land is available for 300 houses alone.

CASA, Vadakku Colony: CASA promised to initiate work for the 31 allotted houses here in a week's time.

TMSSS, Velankanni: The NGO reported problem in acquiring the land in Velankanni.

TMSSS, Vellapallam: It has made progress in all the 133 allotted houses here.

PDA, Vellapallam: The NGO has completed work for 76 houses. The land for rest of the houses has not been acquired.

PEACE Trust, Vellapallam: The NGO promised to start the work for the 25 houses out of the 50 allotted in the following week. The other 25 houses are in progress.

Kudumbam, Vettaikaraniruppu: 55 out of 75 allotted houses have reached stages of progress.

DPG, Vizhunthamavadi South: The NGO reported problems in finalising land for the 12 houses for which the works have not yet been started.